

Loganlea Road Major Upgrade

Project update, August 2024



Logan City Council is delivering a 2.3 km upgrade to Loganlea Road, from the Logan Motorway, Meadowbrook to the M1, to reduce congestion and help get you home safely.

This project is funded in part by the *Australian Government Investment Road and Rail Program*.

This upgrade means:



More reliable travel times



Safer intersections



Improved connectivity to support Logan's southwest



Milestone update

Ray Hodgson Bridge

Construction on the new northbound lane of the Ray Hodgson Bridge reached a significant milestone in June.

A 300-tonne mobile crane lifted 36 pre-cast concrete bridge decks into place, marking a major step in the Loganlea Road upgrade. Each deck measured 23 meters in length, the heaviest weighing 21 tonnes.

Installing the new section while keeping the bridge open to traffic was challenging.

The Loganlea Road upgrade, the largest so far in Council's history, means improved flow and more reliable travel times between the Logan Motorway and the M1.

Loganlea Road sees movements of over 42,000 vehicles daily, servicing Logan Hospital, Logan TAFE, the Loganlea Railway Station and surrounds.

To watch a video of construction of the new northbound lane to the Ray Hodgson Bridge:



Scan the QR code

lccqld.com/RHBvid



What can I expect?



- > Standard construction hours 6 am to 6 pm, Monday to Saturday. Local residents will be notified of work outside these hours.
- > Changed traffic conditions including reduced speed limits, some shoulder/lane closures and detours (as needed).
- > Ongoing intermittent night works.
- > Electronic signs will communicate changes.

Motorists are encouraged to plan their journey and allow extra time for travel.

It's koala breeding season!



Watch out for koalas when driving, especially between dawn and dusk when they are most active.

Help keep wildlife safe and report all sightings at the website below.

logan.qld.gov.au/koala

What happens next?

From Aug 2024

- > **Upcoming traffic switch:** southbound traffic will move onto the new alignment, allowing completion of median works.
- > **New slip lanes at Eilerslie Road, Queens Road and Golf Course Drive opened:** these lanes will reduce congestion by allowing smoother traffic flow for vehicles turning in and out of side roads, without queuing at lights.
- > **Queens and Eilerslie intersection:** nightworks ongoing.
- > **Concrete path works:** including service station driveways.
- > **Landscaping:** we're getting ready for greenery!

Early 2025

Due to weather and construction conditions, project completion is now expected in early 2025.

More information



logan.qld.gov.au/loganlea-road-upgrade

scan the QR code

roadcomms@logan.qld.gov.au

07 3412 3412

欲了解更多信息 请参访下列网址查询:
loganlea-road-upgrade

ਹੋਰ ਜਾਣਕਾਰੀ ਲਈ ਸਾਡੀ ਵੈੱਬਸਾਈਟ: logan.qld.gov.au/loganlea-road-upgrade 'ਤੇ ਜਾਓ"

Mo nisi fa'amatalaga, asiasi le matou upega tafa'ilagi: logan.qld.gov.au/loganlea-road-upgrade



Register for updates

Scan the QR code to subscribe to project updates



logan.qld.gov.au



Australian Government